

**PITTSFORD-BRANDON US 7 CORRIDOR**  
**PROJECT STATUS & CONSTRUCTION BUDGET**

**Segment 1**

Preliminary Design is progressing. Expect to submit in March 2014.

ROW Clear June 2016

Construction 2017 – 2018

\$10,125,000

**Segment 2**

Currently in Preliminary Plan development. Expect to submit in January 2015.

Construction 2023 – 2024

\$10,111,471

**Segment 3**

Preliminary Plans are complete.

Currently in Historic Right-of-Way litigation.

Jury Trial Scheduled for April 2014.

ROW Plan Development to follow resolution of Historic ROW.

Construction 2019 – 2020

\$13,688,910

**Segment 4**

Preliminary Plans are complete.

Currently in Historic Right-of-Way litigation.

Jury Trial Scheduled for April 2014.

ROW Plan Development to follow resolution of Historic ROW.

Construction 2021 – 2022

\$10,125,000

**Segment 6**

Locally Managed Project.

ROW Plan development is underway.

Municipality considering design changes.

Construction 2016 – 2017

\$15,950,000