



Peter Shumlin, Governor

Michael Obuchowski, Commissioner Buildings & General Services

#### **Demolition of the Dillon Boilers**



## **City Room Heat Exchanger**



## **View Looking East**



### View from 120 State St. Roof



# **District Heat Plant Budget Summary**

Funding		Presented to Legislature				
Funding	February 2013		October 2013			
1016100010 (CONTG) No. 161. Sec 1 Acts of 2010	\$	-	\$	215,000		
1016100010 (PLANS/REUSE) No. 161. Sec 1 Acts of 2010	\$	-	\$	100,000	1	
1104000022 (HEATPLANT) No. 040 Sec 2 (b) Acts of 2011	\$	7,000,000	\$	7,000,000	Ì	
1305100022 (122 ST) and (120DOCK) No. 051 Sec 2 (b) Acts of 2013	\$	-	\$	2,900,000		
1305100022 MAINT No. 051 Sec 2 (b) Acts of 2013	\$	-	\$	28,806	1	
DOE State Share (Grants) These funds are reimbursed by DOE and the City (Procurement Agreement Sec. 5 (b) dated 01/23/12)	\$	3,248,664	\$	3,248,664	1	
DOE City Share (Grants) These funds are reimbursed by DOE and the City Sec. 5 (b) (Procurement Agreement dated 01/23/12)	\$	2,558,118	\$	2,558,118		
City Contribution CEDF (Grants) To date, \$1.0 M has been paid to the State (Procurement Agreement Sec. 5 (c) dated 01/23/12)	\$	1,076,799	\$	1,076,799	1	
Security - Card Access and Video (1305100022 (SECURITY))	\$	-	\$	65,000	1	
In kind & Asset Value (State)	\$	1,163,744	\$	-	Ì	
City reimbursement for the emergency transfer switch and heat lines	\$	-	\$	85,000	*	
The City's contribution to the City Room	\$	-	\$	408,000	l	
Total Funding	\$	15,047,325	\$	17,277,387	Ī	

Project Cost		
Feasibility Study, Planning, Reporting & Commissioning	\$ 712,500	\$ 712,500
Design Cost	\$ 1,353,809	\$ 1,627,634
AFS Boiler Package	\$ 4,931,310	\$ 4,928,092
Building Construction	\$ 9,836,297	\$ 12,285,026
Asset Value/Land Lease/Infrastructure (20 Years)	\$ 738,743	\$ -
Security - Card Access and Video (Security Monies)	\$ -	\$ 65,000
Owners Contingency	\$ 662,178	\$ 701,736
Total Project Cost	\$ 18,234,837	\$ 20,319,988
Difference	\$ (3,187,512)	\$ (3,042,601)

<sup>\*</sup> These are funds to be reimbursed by the City of Montpelier

<sup>\*\*</sup> To be reimbursed by the City through the City's contingency at the conclusion of the project or over 20 years (not included in the Total Funding amount)