



Senate Transportation Committee House Transportation Committee

Wayne Symonds, VTrans Structures Program Manager February 10, 2017



Community Project Goals

- Protect the safety of the community: people, property, environment
- Minimize the project impact on the vitality of the downtown community: businesses, residents, institutions
- Maintain traffic flow and pedestrian access to the greatest extent possible
- Develop and maintain a credible schedule
- Engage with the local community and facilitate clear communication with all stakeholders



Project Team

- Brian Carpenter, Middlebury Selectboard Chair
- Jim Gish, Middlebury Community Liaison
- Wayne Symonds, PE, Structures Program Manager, VTrans
- Joel Perrigo, PE, Project Manager, VTrans
- Matt DiGiovanni, Construction Engineer, FHWA
- Aaron Guyette, PE, Design Project Manager, VHB
- Mark Alexander, Construction Project Manager, *Kubricky Construction (Not in attendance)*
- Jill Barrett, Public Outreach Coordinator, Fitzgerald & Halliday, Inc. (FHI) (Not in attendance)

Construction Manager/General Contractor (CM/GC)

Benefits of CM/GC:

- Improved Cost Control
- Risk reduction & allocation
- Improved design quality
- Schedule optimization
- Collaboration
- Model to implement innovation

Construction Manager/General Contractor (CM/GC)

- Contract with the Designer
- Two Contracts with the Contractor
 - 1. Owner Pre-Construction Services Contract with Contractor
 - Assist with Design
 - 2. Owner Construction Contract with Contractor
 - Build Project



Project Delivery Methods





CM/GC



Purpose and Need

- Replace bridges on Main Street and Merchants Row
- Reconstruct rail through the project area
- Address existing drainage concerns of the rail line



General map of project area



Bridge Replacement

- Main Street and Merchants Row bridges at the end service life
- Structurally deficient, but currently safe
- Complete replacement of both bridges is necessary
- VTrans quarterly bridge inspection
- Recent issues with sidewalks and concrete falling on the tracks
- Temp Bridge Contingency





Rail Reconstruction/Drainage Improvement

- Address poor rail alignment through the project
- Replace track and ties at the end of service life
- Provide drainage of the rail corridor
- Increase vertical clearance from current 18' to 21'
- Improve safety and reliability for rail operation
- Plan for future freight opportunities and passenger service



Vertical Clearance

- Measured from the top of the rail to low point on bridge
- Increase from existing 18'-0" clearance to 21' -0"
- Legislation in 2016 authorizes reduction from 23'-0" to 21'-0"
- VTrans, Vermont Railway, and Middlebury sign agreement for 21'-0"
- Supports future increase height for freight cars
- New bridges have 100 year life

The Big Project Reset

- Late July 2016 VTrans Assumed Management
- Moved into the Structures Program
- 8 week evaluation of the project schedule, scope, and risks
- New team from VTrans, Kubricky and VHB
- New commitment to meeting the needs of the community while achieving the Purpose and Need of the project. – These are not mutually exclusive.

Project Risks

- Threatened and Endangered Species Bats
- Mobility
- Impacts to Business and downtown
- Utility Relocations
- Existing Bridge Safety
- Railroad Agreements and coordination

Project Risks

- Contaminated Soils
- Historic Structures Monitoring and Vibration Mitigation
- Right-Of-Way Acquisition
- HAZMAT Incident Management Plan
- Litigation

Accelerated Bridge Construction (ABC)

- New project approach
- Short road closure and train detour
- 10-week road closure with detour vs. 2 years of conventional construction
- New bridge uses precast concrete pieces to rapidly replace the bridges
- Project designed to be built quickly

Accelerated Bridge Construction (ABC)

- VTrans has been successful in delivering ABC projects
- We understand 10 weeks is a lot for the Community
- Strive to communicate and provide valid schedules for stakeholders to plan
- Strive to provide mobility and pedestrian access during the closure

Big question:

Why not just replace the bridges with a 19'–0" RR clearance? Wouldn't that be easier and reduce the project impact on Middlebury?

Project Overview Project length – 3,550' Bridge length – 360' Approx. no. of bridge pieces - 100

Otter Creek

Charles Avenue

Water Street

Year 1 Construction Drainage	Year 2 Construction Support of Excavation	Year 3 Construction Bridge Construction	Year 4 Construction Landscaping

Year 1 Construction Activity

- Temporary access road
- Drainage system
- Maintenance road and outfall
- Underground utility infrastructure

Maintenance access road/outfall

Park area undisturbed during construction

and the starting the tracting the

Year 1		
1000 -		

Year 1 Project Impacts

- Traffic, parking, and pedestrian impacts
 - Main Street and Triangle Park area
 - Printer's Alley
 - Short term lane closures
- Working hours
 - Anticipated weekday 7:00am–5:00pm
 - Isolated extended working hours

Year 2	Year 3	

Year 2 Construction Activity

- Utility construction
- Support of excavation installation along railroad
- Initial excavation along railroad

Year 2	Year 3	

Support of Excavation (SOE)

- What is Support of Excavation?
 - Temporary structure to support roads, buildings, and slopes
- Why is it needed?
 - To minimize impacts to existing infrastructure
 - Preparation for accelerated construction in 2019
- What are the extents?
 - Along the railroad corridor
- Working in the Trenches

Year 2	Year 3	
1001 2		

Year 2 Project Impacts

- Traffic, parking, and pedestrian impacts
 - Main Street and Merchants Row/Triangle Park area
 - Printer's Alley
 - Short term lane closures
- Working hours
 - Anticipated weekday 7:00am–5:00pm
 - Isolated extended working hours

	Year 3	Year 4
	1001.0	

Year 3 Construction Activity

- "Main Event"
- Pre-closure (April and May)
- Closure (June, July, August)
 - Main Street and Merchants Row closures
 - Railroad detour
- Post-closure (September, October, November, December)

Year 2	Year 3	
	1001.5	

Year 3 Closure Activity (10 Weeks)

- Track removal/existing bridge demolition
- Earth and rock excavation
- Precast tunnel placement
- Return traffic to Main Street and Merchants Row

Year 1

Year 3

Closure

FET

- Main Street and Merchants Row closed
- Bridge demolition
- Track removed

4 199

4 1950

Year 3

Year

Closure

- Precast tunnel placement
- Railroad approach excavation

Year 3

Year

Closure

- Tunnel backfill
- Continued excavation and tunnel construction at Main Street
- Final U-walls

Year 3

Year

Closure

- Tunnel complete
- Main Street and Merchants Row open to vehicle and pedestrian use
- Continued railroad approach work

	Year 3	Year 4
	1001.0	

Year 3 Closure Project Impacts (10 weeks)

- Traffic, parking, and pedestrian impacts
 - Main Street and Merchants Row closed at bridge crossings
 - Printer's Alley closed
- Working hours
 - 24 hours per day, 7 days per week

	Year 3	
	10.01.5	

Year 3 Post-Closure Activity

- U-wall installation
- Curbs and sidewalks
- Bridge railing
- Grading

Year 2	Year 3	
	10015	

Year 3 Post-Closure Project Impacts

- Traffic, parking, and pedestrian impacts
 - Phased lane and sidewalk closures
- Working hours
 - Extended 20-hour work windows for track work
 - Daily 7:00am–5:00pm roadway work

Year 4 Construction Activity

- Final railroad track construction
- Final paving, line striping, and signs
- Crosswalks
- Landscaping and parks

Project completion Printer's Alley reconstruction

Improved vehicular and pedestrian access

17248

ADD

Year 4

Year 1Year 2Year 3Year 4

Year 4 Project Impacts

- Traffic, parking, and pedestrian impacts
 - Phased lane and sidewalk closures
- Working hours
 - Anticipated 7:00am-5:00pm

Big question:

Given the structurally deficient condition of the bridges, why are you waiting until "year 3" of the project to actually replace them?

Big question:

Ten weeks is a long time to close Main Street and Merchants Row. Is there anything that you can do to shorten the duration? What are the considerations for businesses?

Current Project Status

- Re-evaluation of NEPA Document
 - Moved from Categorical Exclusion to Environmental Assessment
- Construction start delayed minimum of 1 year
- Railroad Coordination and Negotiation for 10 week detour
- New Schedule for Design and Construction
 - Earliest Construction is spring 2018

Current Estimate

- Preliminary Engineering \$4,875,000
- ROW \$400,000
- Construction
 - Contract 1 (drainage) \$2,500,000
 - Contract 2 (bridge) \$37,500,000

Independent Cost Estimating

- Estimate may be adjusted
 - Independent Cost Estimate is in Progress
 - Look for cost savings due to ABC option
- CMGC Process will look for efficiency and cost savings
- Preliminary work by Independent Cost Estimator validates the \$40 million construction cost.

Railroad Detour Costs

- Very Preliminary Estimate \$12,000,000
 - Extended work windows in Year 2 and Year 3
 - 10 Week bypass
- Capital track and facility improvements
- Reimbursement for RR costs incurred
- ICE estimates with out RR accommodations construction cost would be \$82,000,000

Total Estimated Cost

Construction and RR = \$52,000,000

vtrans.vermont.gov/projects/middlebury

