

House Transportation Committee

Burlington-Winooski BF RAIZ(2)
Burlington STP 5000(29)

May 28, 2025



**BURLINGTON
WINOOSKI
BRIDGE**



Agenda



Project Background



Base Technical Concept



Project Schedule, Budget, Contracting




Next Steps



Project Background



Project Location




Project Site



Image Landsat / Copernicus

Project Focal Points



Schedule – Past



Traffic Study

- Evaluated 3 and 4 Lane Configurations

Scoping Reports Complete

- Needs, Evaluations, and Recommendations Summarized
- **Project Defined**

Scoping Reapproval

- Intersection Reconfirmed

2016

2017

2018

2019

2020

2021

2022

2023

Project Begins


- Data Collected
- Purpose and Need Developed

External Input

- Public Meetings
- Advisory Committee Meetings
- City Council Meetings

RAISE Grant Application

- Federal Grant
- Awarded \$24.8-Million to Fund the Project



Project Refinement *(Since Early 2023)*

- Merge the Bridge and Intersection Projects
- Assess and Confirm Scoping Decisions
- Construction Method Evaluations
- Traffic Management Evaluations
- Intersection Configurations
- Public and Stakeholder Engagement

Coordination *(Since Spring 2023)*



Public Meetings



Local Government Meetings



Stakeholder Engagement



Website and E-Blasts




Travel Survey



Utility Coordination



Environmental Coordination



Stakeholders Engaged:

Burlington Electric Department
Burlington Fire
Burlington Telecom
Burlington Walk Bike Council
Chittenden County Sheriffs
Colchester Rescue
Consolidated Communications
Comcast
Downtown Winooski
Essex Rescue
Firstlight
Green Mountain Power
Green Mountain Transit
Lake Monsters
Local Motion
Lumen
Premier Coach
St. Michael's Fire and Rescue
State Police
UVM CATS
UVM Health
UVM Police
Vermont Division for Historic Preservation
Vermont Gas
Vermonters for People Oriented Places
VTEL
Winooski Alliance for Active
Transportation
Winooski Fire and Rescue

Alternate Alignments and Construction Methods





On-Alignment	FEATURE	Shifted Alignment
Tangent	Alignment	Curved
4	Lanes Detoured	2
4 - 6*	Detour Duration (Weeks)	16 - 24**
24 - 30	Construction Duration (Months)	24 - 30
No	Potential Under Bridge Path in Burlington	Yes

* Detour duration is for a full vehicular closure (NB & SB traffic detoured)

** Detour duration is for a partial vehicular closure (only SB traffic detoured)






Traffic During Construction

Summer Travel Time Between ① & ②			
① → ② (② → ①)	Existing Conditions	With Full Bridge Closure	With SB Bridge Closure
	4 – 7 min. (4 – 7 min.)	10 – 15 min. (7 – 12 min.)	4 – 6 min. (7 – 12 min.)
  *	6 – 9 min. (5 – 8 min.)	12 – 22 min. (14 – 19 min.)	4 – 6 min. (12 – 15 min.)
	8 – 10 min. (8 – 10 min.)	18 – 25 min. (16 – 23 min.)	6 – 8 min. (14 – 21 min.)


* Trucks may experience additional 1-2 min. of delay

- ① UVM Medical Center
- ② Downtown Winooski





Intersection Alignments




On-Alignment	<u>FEATURE/NEED</u>	Shifted Alignment
✓	Four-way signalized intersection	✓
✓	Simplify intersection, reduce conflicting movements	✓
✓	Manage Traffic Congestion	✓
✓	Improved mobility for bikes and pedestrians	✓
✓	Safety Improvement for all modes of travel	✓
✓	Shared use path extending through intersection	✓



Base Technical Concept (BTC)



Bridge Cross Section





View Looking North

Existing Conditions



Conceptual Shifted-Alignment




View Looking South



Existing Conditions



Conceptual Shifted-Alignment



Bridge/Intersection Continuity

Conceptual Shifted/Curved Alignment




Conceptual On-Alignment



Intersection View


Construction Progression

Partial Construction,
Upstream of Existing
Bridge




*Existing
Conditions*

Remove Portion of
Existing Bridge;
Complete Upstream
Construction




4-6 Months

Transfer Traffic;
Complete Demolition;
Complete Construction



12-16 Months

Fully Open Bridge;
Site Restoration



*Final
Conditions*


** Southbound to Riverside Avenue Only*



Schedule, Budget, and Contracting





Schedule – Current and Future



Project Costs and Funding

- Bridge Project Received a Federal RAISE Grant worth approximately \$24.8-million
- Total Bridge Project costs are estimated to be conceptually \$70 - \$80-million
- Total Intersection Project costs are estimated to be conceptually \$8 - \$9 million



Design-Build Contracting

Project delivery method that:

- Incorporates final design and construction into a single contract.
- Places increased responsibilities on the Contractor in an attempt to reduce risks and costs to the State.

Why Use Design-Build Contracting?



Promotes Innovation



Improves Design/Construction Efficiencies



Reduces Construction Costs




Reduces Construction Schedule

Prescriptive vs Flexible Requirements

- **Prescriptive**: Items or actions that are required within specifically defined parameters, without exception.
- **Flexible**: Items or actions that represent the nature and goals of the project and have established boundaries, but are not prescriptively defined.


Prescriptive Requirement Examples

- Bridge Cross Section
- Two Span Bridge
- Minimum Hydraulic Opening
- Historic requirements
- Signalized Intersection



Flexible Requirement Examples


- Approximately 360-ft Long
- Bridge Location/Alignment
- Girder Spacing
- Traffic Control/Schedule
- Pedestrian Phasing
- Sidewalk/greenbelt/shared use path materials
- Stormwater features



Questions?



**BURLINGTON
WINOOSKI
BRIDGE**



<https://burlingtonwinooskibridge.vtransprojects.vermont.gov/>



THE **CITY**
OF **BURLINGTON**

