

StormWater Permits

Site	Permit		Construction				
	In Hand	When Expect	Bid	Bids Due	Start Date	End Date	Estimated Cost
<b>Middlesex</b>	Yes		Yes		6/1/2026	7/20/2026	\$ 153,500.00
<b>NWSCF</b>	Yes		Yes	6/10/26	9/1/2026	6/1/2027	\$ 1,875,000.00
<b>Pittsford</b>	Yes		No	Going out to Bid 6/1/2026	9/1/2026	6/1/2027	\$ 850,000.00
<b>Vergennes</b>	Yes		No	Town permit issues			
<b>NSCF</b>	No	6/15/2026	No				\$ 1,875,000.00
<b>WSOC</b>	No	7/1/2026	No				\$ 850,000.00
<b>Montpelier</b>	No		No	Tied to flood recovery			
							\$ 5,603,500.00

Capital Appropriations Funding to Date: \$ 4,500,000.00  
 BGS Revised Capital Needs based on permits and Estimate: \$ 1,700,000.00  
 \$ 6,200,000.00