

# Vermont Public Health Laboratory



Peter Shumlin, Governor

Harry Chen, MD Commissioner of Health

Michael Obuchowski, Commissioner Buildings &  
General Services



# Piles to be Driven



## Grade Beam - Foundation



## **View showing Pile caps & Frame**



## **Under Slab Piping**



## **Exterior Wall Framing – Stair Tower**



## **View Looking Southeast**



## View From Rendering Perspective



## Project Expenses

VERMONT PUBLIC HEALTH LABORATORY PROJECT				
LEGISLATIVE APPROPRIATIONS & BALANCES				
As Of October 18, 2013				
DEPT ID	PROJECT ID	APPROPRIATION	EXPENSES TO DATE	BALANCE
O904300030	LAB	\$350,000.00	\$350,000.00	\$0.00
1016100030	LAB	\$4,700,000.00	\$4,700,000.00	\$0.00
1104000041	LAB	\$14,000,000.00	\$14,000,000.00	\$0.00
1204000045	LAB	\$9,000,000.00	\$8,984,028.00	\$15,972.00
1305100041	LAB	\$5,000,000.00	\$4,590,584.49	\$409,415.51
FY '15	LAB	\$6,000,000.00	\$5,984,454.46	\$15,545.54
	TOTALS	\$39,050,000.00	\$38,609,066.95	\$440,933.05
ADJUSTMENTS	PCC Contract pending CO #3 amount of - \$14,158			\$426,538.05
	Amount for Special Inspections - \$100,000			\$326,538.05
	HDR Request for Change Order - \$62,224.00			\$264,314.05

**Current Balance**

**\$264,314.05**

Total Project cost	\$38,609,066.95
Construction Completion Date	July 11, 2014
Commissioning Completion Date	September 10, 2014
Move-in Date	September 2014

Project is approximately 25% complete.