

## **Capital Construction Budget**

## Monument Road Repair Update

## Fiscal Years 2020 & 2021

Agency of Commerce & Community Development

Vermont Division for Historic Preservation

Laura V. Trieschmann,
State Historic Preservation Officer

James Duggan
Director of Preservation, State Historic Sites

**February 3, 2021** 





- \$100,000 was allocated to project in FY18 based on estimates developed via researching similar past projects – anticipated \$150,000 budget
- RFP was developed in consultation with ANR Rivers Program and closely monitored by both Agencies
- Initial RFP was sent to Twenty (20) Contractors
  - Seven (7) Contractors showed up to the mandatory pre-bid
  - Three (3) Contractors submitted bids
  - Bid Results:
    - \$318,038
    - \$319,255
    - \$251,570
  - No Bids Accepted

Monument Road
Native American Cemeteries
Highgate

- Requested additional \$100,00 based on bids received for total of \$200,000
- Revised RFP rebid project with greater clarity/flexibility for Contractor to chose certain approved methods
  - Five (5) Contractors showed @ Prebid and Three (3) submitted bids w/ Results:
    - \$515,000
    - \$117,940
    - \$110,400

Selected low bid, made minor adjustments to scope – project delivered on time & under initial budget projections Drought conditions contributed to low water levels which enabled efficiencies and greater production than anticipated

## Total Construction Costs \$160,000

- Extended Scope included entire property
- Required archaeological testing \$8000
- Approx. \$32,000 remains
- Balance of funds for restoring landscaping
- Signage needed to discourage loitering

Monument Road
Native American Cemeteries
Highgate

