

Award #	Awardee	Technology	Award Amt
02240-992020-FY21-CI-CRF-001	MCFiber	Fiber	\$ 311,561.38
02240-992020-FY21-CI-CRF-002	NEW Alliance	Fixed Wireless	\$ 171,770.00
02240-992020-FY21-CI-CRF-003	VTel	Fixed Wireless	\$ 2,240,250.00
02240-992020-FY21-CI-CRF-004	Duncan	Fiber	\$ 37,631.00
02240-992020-FY21-CI-CRF-005	Comcast	Cable	\$ 152,500.00
02240-992020-FY21-CI-CRF-006	ECFiber	Fiber	\$ 1,117,570.00
02240-992020-FY21-CI-CRF-007	WCVT	Fiber	\$ 112,453.00
02240-992020-FY21-CI-CRF-008	Charter	Cable	\$ 142,939.00
02240-992020-FY21-CI-CRF-009	Tilson	Fiber	\$ 3,731,725.00
02240-992020-FY21-CI-CRF-010	Wireless Partners	Fixed Wireless	\$ 762,662.00
02240-992020-FY21-CI-CRF-011	ECFiber	Fiber	\$ 502,000.00
02240-992020-FY21-CI-CRF-012	Franklin	Fiber	\$ 45,691.00
02240-992020-FY21-CI-CRF-013	WCVT	Fiber	\$ 489,626.00
02240-992020-FY21-CI-CRF-014	NEW Co	Fixed Wireless	\$ 381,611.00
02240-992020-FY21-CI-CRF-015	Cloud Alliance	Fixed Wireless	\$ 384,094.00
02240-992020-FY21-CI-CRF-016	Topsham	Fiber	\$ 971,242.50
02240-992020-FY21-CI-CRF-018	WCVT	Fiber	\$ 590,004.00
02240-992020-FY21-CI-CRF-019	Duncan split	Fiber	\$ 18,976.00

Green = Complete

Blue = Extension needed

Locations
598
632
3889
22
77
397
26
117
577
668
232
24
131
1369
512
55 *
155
13

Status as of 12/30 (Agreement deadline)

Labor shortage and supply chain disruptions related to underground portion of project. PSD offering Feb 28

Supply chain delays. Labor shortage due to COVID case. PSD offering Feb 28 extension.

Build complete, still speed testing. PSD offering Feb 28 extension.

Build complete, awaiting closeout documents.

Swanton: Construction complete. Derby: supply and labor delays, requested Mar 31 extension. Jericho: make-ready delays. Requested June 30 2021 extension. PSD offering Feb 28 extension for incomplete projects.

Build complete, awaiting closeout documents.

8 of 26 complete. PSD offering Feb 28 extension.

Build complete, awaiting closeout documents.

Extension requested due to make-ready delays. PSD offering Feb 28 extension.

Build Complete, awaiting finalized certification.

Build complete, awaiting closeout documents.

Build complete, closeout complete.

Construction complete, closeout complete

Supply chain delays due to high demand. Labor shortage due to COVID case. PSD offering Feb 28 extension.

Supply chain delays due to high demand. Labor shortage due to COVID case. PSD offering Feb 28 extension.

Build complete, awaiting closeout. (*: passing 300+ locations, hitting 55 priority locations during CRF timeline)

Completed Center Fayston. Bolton not complete

Build Complete, awaiting closeout.