


# Lamoille Valley Rail Trail (LVRT) – Construction Update

---

SENATE TRANSPORTATION COMMITTEE, FEB. 18, 2021

JOEL PERRIGO, INTERIM MUNICIPAL ASSISTANCE PROGRAM MANAGER,  
VERMONT AGENCY OF TRANSPORTATION

# Lamoille Valley Rail Trail St. Johnsbury to Swanton, VT 2020-2022 Trail Work Areas



# CURRENT PROJECTS

---

- July 2020 – Funding approved for the build out
- Two projects were identified as shelf ready:
  - Swanton to Highgate, 3.88 miles
    - IDIQ
    - Awarded, Constructed, Complete
  - Highgate to Sheldon, 6.29 miles
    - Standard Design Bid Build
    - Awarded, under Construction
    - Currently winter shutdown
    - To be completed June 2021

# CHALLENGES







# UPCOMING

---

- Early bridge project scheduled for March 2021 advertisement, Construction Summer 2021
  - Replacement of 6 bridges with prefabricated pedestrian trusses
- 3 trail segments, all beginning Summer 2021, to be completed by June 2022
  - Fletcher to Sheldon
  - Hardwick to Morristown
  - Danville to Hardwick



Joel Perrigo

[joel.perrigo@vermont.gov](mailto:joel.perrigo@vermont.gov)

802.595.4933