



# Rockingham IM 091 -1(66) Bridges 24 North & South on I 91

Estimated Completion: September 2021

Carolyn Cota, PE. – Senior Structures Project Manager

David Peterson, PE – Project Engineer

# Project Summary

- \$55 million Construction project (includes design engineering and construction engineering costs)
- Construction began March of 2017
- Demolition of Northbound bridge in August of 2017
- Northbound bridge completed and opened to two-way traffic in June of 2019 with the demolition of Southbound bridge started immediately after.
- Southbound bridge is nearing completion.
- Southbound and Northbound bridges anticipated to be opened to two-way traffic in July of this year.
- All work completed in September





# Bridge Demolition

Demolition of  
Northbound bridge





# Northbound Bridge Construction





# Pier Construction





Girder Delivery





# Southbound Bridge Construction







12.02.2019 11:24



# Deck Pour

# Girder Post Tensioning



# Concrete Bridge Railing Construction









Removal of  
Temporary  
Access Roads  
on South End



2021 PCI AWARD WINNING BRIDGE  
TRANSPORTATION : BEST BRIDGE WITH A MAIN SPAN MORE THAN 150 FEET



[Rockingham I-91 Bridges 24N and 24S - IM 091-1\(66\) \(pci.org\)](https://www.pci.org)