

### Time Line for Developing SVMC's Inpatient Adolescent Mental Health Unit

	2023			2024									2025										
	SVMC FY2024												SVMC FY2025										
	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug
<b>Approval Process</b>																							
Compile CON application documents	█	█	█																				
Obtain CON				█	█	█	█	█	█														
<b>Preconstruction</b>																							
Permitting (including Act250 permitting)				█	█	█	█	█	█														
Detailed design						█	█	█															
Bidding and contractor selection								█	█														
<b>Construction</b>																							
Demolition										█	█												
Construction											█	█	█	█	█	█	█	█	█				
<b>Staffing</b>																							
Recruit Staff																█	█	█	█	█			
Establish contract with DH pediatric psych providers									█	█	█	█	█	█	█	█	█	█					
<b>Programming</b>																							
Contract with LearnWell								█	█	█													
Recruit teacher											█	█	█	█	█	█							
Process for coordination with VT designated agencies																█	█	█	█				
<b>First patients</b>																							